Factory Load Test



Blue Star Power Systems, Inc's factory testing is performed with the same extreme diligence and attention to detail that is given to the prototype testing process. Every engine generator set receives a complete factory load test that certifies and ensures that the set will function in accordance to every specific application. Test metering will have an accuracy of 1.3% or better. This metering equipment is calibrated annually, and is directly traceable to the National Institution of Standards & Technology (NIST). All test procedures are conducted in accordance with MIL-STD-705C where applicable.



Factory Acceptance Testing Procedures

- ▶ Insulation Resistance Test (301.1c)*
- ▶ High Potential Test (302.1b)*
- ▶ Alternator Over Speed
- ▶ Complete Engine Inspection
- ► Generator Inspection
 - Winding Resistance Test (401.1b)
 - Exciter Field Stator
 - Main Field Stator
- ▶ Mounting & Coupling Inspection
- ▶ Engine Fuel System Inspection
- ▶ Engine Lube Oil System Inspection
- ▶ Engine Cooling System Inspection
- ▶ DC Charging System Inspection
- ▶ Main Output Circuit Breaker Inspection
- * Performed By Alternator OEM

- ► Anticipatory Alarms and Shutdowns Test (505.2b, 515.1b, 515.2b)
- ▶ Optional Equipment Inspection (513.2a)
- ▶ Load Test (640.1d
 - Regulator Range Test (511.1d)
 - No Load
 - MAX Load © 1.0 P.F. (640.2d)
 - MAX Load @ 0.8 P.F.
 - Block Loads @ 0-25%, 0-50%, 0-75%, 0-100% of rated load tests (640.2d)
- ▶ 1.0 Power Factor Max Load
- ▶ 1.0 Power Factor Max Block Load Pickup
- ▶ Full Name Plate Rated Load.
- ▶ Standard Readings Taken Every 5 Minutes.

Standard Reading Recorded During Load Test Inspection

Run Time	AC Frequency
AC Voltage	Exciter Field Voltage
AC Amperage	Exciter Field Current
kVA	Lube Oil Pressure
kVA kWe	Lube Oil Pressure Engine Coolant Temp.

Factory Load Test Summary

All engine generator sets are visually inspected prior to testing. This includes a complete visual/mechanical inspection to ensure that all fasteners and electrical connections are secure, that all rotating components are free of obstruction/interference and are properly guarded.

Once the unit is started, the AC voltage and frequency are set to rated values. The unit is operated at no load while all of the safety shutdowns and warnings are verified and tested. The unit is then restarted and run at 25%, 50% and 100% of rated load and power factor until the engine temperature has stabilized for at least ten minutes. During the rated and maximum load pickup portion of the test, the voltage regulator gain, stability and under frequency compensation adjustments are set for optimal performance. All test procedures are performed in accordance with MIL-STD-705C where applicable.

Throughout these test procedures the AC parameters, engine oil pressure, engine temperature, exhaust temperature, timing and air/fuel ratio (gaseous units) are monitored and recorded. The unit and all installed accessory equipment are continually examined for oil and coolant leaks, excessive vibration and foreign noises.

Once all test procedures are performed and recorded, the unit is allowed a cool down period prior to being shut down. The unit is once again inspected for leaks, loose fasteners and connections prior to leaving the test facility.

The unit receives another complete final inspection process prior to packaging and shipment.

Note: All units are tested after the painting process is complete to prevent unforeseen difficulties resulting from the painting process being performed after testing.

Witnessed Factory Load Test

Standard witnessed factory load testing must be scheduled and approved at least four weeks prior to the engine generator sets scheduled shipping date. Any requests for witnessed factory load testing after this four week period may incur additional charges.

Witnessed Extended Run Factory Load Test

Witnessed extended run factory load testing must be scheduled and approved at the time of order placement. Any requests for witnessed extended run factory load testing after this time could be denied and would if approved incur additional cost.

All units are built and tested to cUL, CSA and NFPA 110 standards.









RE: Blue Star Power Systems, Inc. Factory Testing Procedures

Blue Star Power Systems, Inc., based in Lake Crystal, Minnesota, is a world-wide producer of generator sets for various industries.

Having witnessed factory load testing within their facility, my observations indicate that Blue Star Power Systems conducts generator sets testing at a conventional standard of care for the industry. Further, Blue Star Power Systems factory testing procedures meet or exceed industry standards.

Visual inspections are performed before and after generator load testing. General alarms and pre-alarms are tested to ensure they meet NFPA 110 Standards. Block load testing is executed; the generator output is monitored and recorded to confirm the generator can deliver the electrical load per its listing. A summary of their Factory Load Test program is also attached for reference.

In conclusion, based on the factory load testing that I have observed at their facility, I do not have concerns about the testing procedures implemented by Blue Star Power Systems.

Respectfully Submitted,

Michael D. Nelson, PE Electrical Engineer

Professional License #47560

MDN/saw

Attachment: Factory Load Test Program Sheet

I+S GROUP

Standard Factory Load Test



CUSTOMER:						JOB:	:												
UNIT MODEL:					TESTED BY:								DATE:						
VISUAL INSPECTION CHECK LIST:																			
MTG & CPLG						EXH SYSTEM							cULus (UL 2200) Required						
FUEL SYSTEM					DRAIN P	LUGS						Hipot Teste	d						
LUBE SYSTEM					12VDC 24VDC							Over Current Set Amps							
COOLING SYSTEM					PANEL S/N:							Generator UL Listed							
					THE WAR CONTROL							CENTRATOR							
ENGINE:				ENGINE CONTROL:							GENERATOR:								
MODEL:					BATT.VOLTS: Off Run						MODEL: LEADS: S/N:								
S/N: FUEL:					O'CRAN				SEC			REGULATOR:							
GOV MODEL:					O'SPEED				THER		_	TEMP RATING: RISE: AMB							
RATED:																			
KW	KVA P.F.			RPM PH			HASE	IASE		RE	HZ		VOLTS		AMPS				
									1	1		1			1				
		ACV	ACI	KVA	KW	Р	r.F.	HZ	EF\	′	EFI	RUN TIME		OIL PSI	COOLAN Temp° F				
NO LOAD			N/A	N/A	N/A N/A		/A												
LOW			N/A	N/A	N/A	N	/A												
HIGH			N/A	N/A	N/A	N	/A												
SET		N/A N/A N/A N/A		/A															
25% LOAD																			
50% LOAD																			
75% LOAD 100% LOAD																			
MAX AT 1.0 PF																			
MAX AT .8 PF																			
NO LOAD																			
MAX PICKUP																			
END OF TEST																			
REMARKS: PHASE BALANCE: RATED LOAD ACCESSORIES: CHECK WHEN TESTED																			
PH VOLTS AMPS									REI	REMOTE START REMOTE ALARM PANEL									
1-2			1-N			L1		GR	GROUND STUD			EMERGENCY STOP SW							
2-3			2-N			L2		WA	WATER HEATER			TAP CHANGING SWITCH							
3-1 3-N L3									BATTERY CHARGER RECEPTACLES				-						
FINAL VISUAL INSPECTION								PRE-ALARMS RUN/IDLE SWITCH				-							
THAL VISUAL HUST LCTION							LOW FUEL LEVEL			PANEL DISCONNECT SW.									
							FU	FUEL LEAK SW TEST FAN BLADES			\dashv								
TESTED BY:							RPI	BREAKER LINES LABELED GND LABEL IN BKR ENCL											
IE21FD RA:									BRI	EAKER LINES	LINES LABELED GND LABEL IN BKR ENCL								